

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017									
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
Contract No. EP/SP/61/10 - The Design & Construction Works								712	19-Nov-14	18-Apr-17	19-Nov-14	18-Apr-17	0																												
LETTER OF ACCEPTANCE								1	19-Nov-14	19-Nov-14	19-Nov-14	19-Nov-14	0																												
MAJOR MILESTONES								663	17-Dec-14	16-Mar-17	16-Mar-17	18-Apr-17	24																												
MC1 Milestones for Preliminaries and General Requirements								84	17-Dec-14	27-Apr-15	18-Apr-17	18-Apr-17	490																												
MC110100	MC1.1 - Substantial Completion of ER & IC Accommodation	0		27-Apr-15	18-Apr-17	18-Apr-17	490	◆ MC1.1 - Substantial Completion of ER & IC Accommodation																																	
MC110200	MC1.2 - Joint signing of IC Agreement	0		17-Dec-14	18-Apr-17	18-Apr-17	574	◆ MC1.2 - Joint signing of IC Agreement																																	
MC110300	MC1.3 - Employer's consent granted on draft Contractor's Plans	0		18-Mar-15	18-Apr-17	18-Apr-17	514	◆ MC1.3 - Employer's consent granted on draft Contractor's Plans																																	
MC2 Milestones for Design of the Works								119	15-Jun-15	03-Dec-15	18-Apr-17	18-Apr-17	337																												
MC2.1 The Employer's consent granted on Detailed Design Submission								119	15-Jun-15	03-Dec-15	18-Apr-17	18-Apr-17	337																												
MC210100	MC2.1.1 - Employer's consent granted in respect of Detailed Design of Waste Receiving & Pre-treatment System	0		20-Jul-15	18-Apr-17	18-Apr-17	432	◆ MC2.1.1 - Employer's consent granted in respect of Detailed Design of Waste Receiving & Pre-treatment System																																	
MC210200	MC2.1.2 - Employer's consent granted in respect of Detailed Design of Anaerobic Digestion Treatment System	0		25-Aug-15	18-Apr-17	18-Apr-17	406	◆ MC2.1.2 - Employer's consent granted in respect of Detailed Design of Anaerobic Digestion Treatment System																																	
MC210300	MC2.1.3 - Employer's consent granted in respect of Detailed Design of Biogas treatment & CHP Generation System	0		05-Aug-15	18-Apr-17	18-Apr-17	420	◆ MC2.1.3 - Employer's consent granted in respect of Detailed Design of Biogas treatment & CHP Generation System																																	
MC210400	MC2.1.4 - Employer's consent granted in respect of Detailed Design of Composting System	0		15-Jun-15	18-Apr-17	18-Apr-17	456	◆ MC2.1.4 - Employer's consent granted in respect of Detailed Design of Composting System																																	
MC210500	MC2.1.5 - Employer's consent granted in respect of Detailed Design of CAPCS & WWTS	0		21-Sep-15	18-Apr-17	18-Apr-17	387	◆ MC2.1.5 - Employer's consent granted in respect of Detailed Design of CAPCS & WWTS																																	
MC210600	MC2.1.6 - Employer's consent granted in respect of Detail Design of control & instrumentation works	0		22-Oct-15	18-Apr-17	18-Apr-17	368	◆ MC2.1.6 - Employer's consent granted in respect of Detail Design of control & instrumentation works																																	
MC210700	MC2.1.7 - Employer's consent granted in respect of building services & electrical works	0		11-Nov-15	18-Apr-17	18-Apr-17	353	◆ MC2.1.7 - Employer's consent granted in respect of building services & electrical works																																	
MC210800	MC2.1.8 - Employer's consent granted in respect of Detailed Design of civil, structural & geotechnical works	0		25-Nov-15	18-Apr-17	18-Apr-17	343	◆ MC2.1.8 - Employer's consent granted in respect of Detailed Design of civil, structural & geotechnical works																																	
MC210900	MC2.1.9 - Employer's consent granted in respect of Detailed Design of architectural & landscape works	0		03-Dec-15	18-Apr-17	18-Apr-17	337	◆ MC2.1.9 - Employer's consent granted in respect of Detailed Design of architectural & landscape works																																	
MC2.2 Completion of the Design of the Works								0	03-Dec-15	03-Dec-15	18-Apr-17	18-Apr-17	337																												
MC220100	MC2.2 - Completion of the Design of the Works	0		03-Dec-15	18-Apr-17	18-Apr-17	337	◆ MC2.2 - Completion of the Design of the Works																																	
MC3 Milestones for Construction of the Works								505	06-Jul-15	16-Mar-17	16-Mar-17	18-Apr-17	24																												
MC3.1 Construction of Civil and Structural Works								445	06-Jul-15	31-Dec-16	18-Apr-17	18-Apr-17	84																												
MC310100	MC3.1.1 - Completion of site formation	0		03-Dec-15	18-Apr-17	18-Apr-17	403	◆ MC3.1.1 - Completion of site formation																																	
MC310200	MC3.1.2 - Completion of 50% of piling works	0		06-Jul-15	18-Apr-17	18-Apr-17	529	◆ MC3.1.2 - Completion of 50% of piling works																																	
MC310300	MC3.1.3 - Completion of 100% of piling works	0		22-Sep-15	18-Apr-17	18-Apr-17	462	◆ MC3.1.3 - Completion of 100% of piling works																																	
MC310400	MC3.1.4 - Completion of 50% of superstructure works	0		08-Jan-16	18-Apr-17	18-Apr-17	375	◆ MC3.1.4 - Completion of 50% of superstructure works																																	
MC310500	MC3.1.5 - Completion of 80% of superstructure works	0		13-Feb-16	18-Apr-17	18-Apr-17	347	◆ MC3.1.5 - Completion of 80% of superstructure works																																	
MC310600	MC3.1.6 - Completion of 100% of superstructure works	0		11-Apr-16	18-Apr-17	18-Apr-17	302	◆ MC3.1.6 - Completion of 100% of superstructure works																																	
MC310700	MC3.1.7 - Completion of 100% of drainage, road and geotechnical works	0		31-Dec-16	18-Apr-17	18-Apr-17	84	◆ MC3.1.7 - Completion of 100%																																	
MC3.2 Delivery of Materials and Equipment to the Site								187	11-Nov-15	02-Jul-16	18-Apr-17	18-Apr-17	235																												
MC320100	MC3.2.1 - Completion of Delivery of Pre-treatment System	0		26-Jan-16	18-Apr-17	18-Apr-17	360	◆ MC3.2.1 - Completion of Delivery of Pre-treatment System																																	
MC320200	MC3.2.2 - Completion of Delivery of Anaerobic Digesters	0		11-Jan-16	18-Apr-17	18-Apr-17	373	◆ MC3.2.2 - Completion of Delivery of Anaerobic Digesters																																	
MC320300	MC3.2.3 - Completion of Delivery of Combined Heat and Power Units	0		02-Jul-16	18-Apr-17	18-Apr-17	235	◆ MC3.2.3 - Completion of Delivery of Combined Heat and Power Units																																	
MC320400	MC3.2.4 - Completion of Delivery of Composting Tunnels	0		08-Jan-16	18-Apr-17	18-Apr-17	375	◆ MC3.2.4 - Completion of Delivery of Composting Tunnels																																	
MC320500	MC3.2.5 - Completion of Delivery of Centralized Air Pollution Control System	0		11-Nov-15	18-Apr-17	18-Apr-17	422	◆ MC3.2.5 - Completion of Delivery of Centralized Air Pollution Control System																																	
MC320600	MC3.2.6 - Completion of Delivery of Wastewater Treatment System	0		11-Apr-16	18-Apr-17	18-Apr-17	302	◆ MC3.2.6 - Completion of Delivery of Wastewater Treatment System																																	
MC3.3 Equipment and System Installations								136	20-Jun-16	30-Nov-16	18-Apr-17	18-Apr-17	109																												
MC330100	MC3.3.1 - Completion of Waste Receiving, Storage and Feeding System & Pre-treatment System	0		15-Aug-16	18-Apr-17	18-Apr-17	198	◆ MC3.3.1 - Completion of Waste Receiving, Storage and Feeding																																	
MC330200	MC3.3.2 - Completion of Anaerobic Digestion Treatment System	0		12-Sep-16	18-Apr-17	18-Apr-17	174	◆ MC3.3.2 - Completion of Anaerobic Digestion Treatment S																																	
MC330300	MC3.3.3 - Completion of Biogas Cleaning and Storage System	0		08-Nov-16	18-Apr-17	18-Apr-17	128	◆ MC3.3.3 - Completion of Biogas Cleaning a																																	
MC330400	MC3.3.4 - Completion of Heat Recovery and Power Generation System	0		30-Nov-16	18-Apr-17	18-Apr-17	109	◆ MC3.3.4 - Completion of Heat Recov																																	
MC330500	MC3.3.5 - Completion of Composting System	0		12-Nov-16	18-Apr-17	18-Apr-17	124	◆ MC3.3.5 - Completion of Composting Sys																																	
MC330600	MC3.3.6 - Completion of Centralized Air Pollution Control System	0		25-Aug-16	18-Apr-17	18-Apr-17	189	◆ MC3.3.6 - Completion of Centralized Air Pollution Control Syste																																	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017											
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr						
PL100380	Prepare & submit Critical Path Network to Employer, ER & IC	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Prepare & submit Critical Path Network to Employer, ER & IC																																			
PL100390	IC checks & certifies Critical Path Network	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Critical Path Network																																			
PL100400	Employer Consents to Critical Path Network	0		14-Jan-15		22-May-15	128	◆ Employer Consents to Critical Path Network																																			
Prepare & submit Contractor's Plans to Employer, ER & IC		128	20-Nov-14	30-Apr-15	20-Nov-14	22-May-15	19																																				
PL100410	Sub-contractor Management Plan	20	20-Nov-14	17-Dec-14	24-Apr-15	22-May-15	103	■ Sub-contractor Management Plan																																			
PL100420	Draft Project Management Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Project Management Plan																																			
PL100430	IC checks & certifies Project Management Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Project Management Plan																																			
PL100440	Employer consents to Project Management Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Project Management Plan																																			
PL100450	Draft Human Resource Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Human Resource Plan																																			
PL100460	IC checks & certifies Human Resource Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Human Resource Plan																																			
PL100470	Employer consents to Human Resource Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Human Resource Plan																																			
PL100480	Draft Design Plan	20	20-Nov-14	17-Dec-14	20-Nov-14	17-Dec-14	0	■ Draft Design Plan																																			
PL100490	IC checks & certifies Design Plan	14	18-Dec-14	31-Dec-14	18-Dec-14	31-Dec-14	0	■ IC checks & certifies Design Plan																																			
PL100500	Employer consents to Design Plan	0		14-Jan-15		14-Jan-15	0	◆ Employer consents to Design Plan																																			
PL100510	Draft Works Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Works Plan																																			
PL100520	IC checks & certifies Works Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Works Plan																																			
PL100530	Employer consents to Works Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Works Plan																																			
PL100540	Draft Operation Plan	62	20-Nov-14	18-Feb-15	22-Jan-15	24-Apr-15	42	■ Draft Operation Plan																																			
PL100550	IC checks & certifies Operation Plan	14	19-Feb-15	04-Mar-15	25-Apr-15	08-May-15	65	■ IC checks & certifies Operation Plan																																			
PL100560	Employer consents to Operation Plan	0		18-Mar-15		22-May-15	65	◆ Employer consents to Operation Plan																																			
PL100570	Draft Asset Management Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Asset Management Plan																																			
PL100580	IC checks & certifies Asset Management Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Asset Management Plan																																			
PL100590	Employer consents to Asset Management Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Asset Management Plan																																			
PL100600	Draft Environmental Management Plan	20	20-Nov-14	17-Dec-14	07-Jan-15	03-Feb-15	31	■ Draft Environmental Management Plan																																			
PL100610	IC checks & certifies Environmental Management Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Environmental Management Plan																																			
PL100620	Employer consents to Environmental Management Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Environmental Management Plan																																			
PL100630	Final Environmental Management Plan	20	18-Dec-14	19-Jan-15	04-Feb-15	05-Mar-15	31	■ Final Environmental Management Plan																																			
PL100640	Draft Quality Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Quality Plan																																			
PL100650	IC checks & certifies Quality Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Quality Plan																																			
PL100660	Employer consents to Quality Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Quality Plan																																			
PL100670	Submit CV for Quality Sub-agent	0		30-Apr-15		22-May-15	16	◆ Submit CV for Quality Sub-agent																																			
PL100680	Draft Safety and Health Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Safety and Health Plan																																			
PL100690	IC checks & certifies Safety & Health Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Safety & Health Plan																																			
PL100700	Employer consents to Safety & Health Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Safety & Health Plan																																			
PL100710	Final Safety and Health Plan	17	18-Dec-14	14-Jan-15	29-Apr-15	22-May-15	86	■ Final Safety and Health Plan																																			
PL100720	Site Management Plan for Trip Ticket System (TTS)	14	11-Dec-14	02-Jan-15	02-Apr-15	24-Apr-15	75	■ Site Management Plan for Trip Ticket System (TTS)																																			
PL100730	IC checks & certifies TTS Site Management Plan	14	03-Jan-15	16-Jan-15	25-Apr-15	08-May-15	112	■ IC checks & certifies TTS Site Management Plan																																			
PL100740	Employer consents to TTS Site Management Plan	0		30-Jan-15		22-May-15	112	◆ Employer consents to TTS Site Management Plan																																			
Prepare & submit complaints procedure		32	20-Nov-14	07-Jan-15	08-Apr-15	22-May-15	91																																				
PL100750	Submit complaints procedure to ER	32	20-Nov-14	07-Jan-15	08-Apr-15	22-May-15	91	■ Submit complaints procedure to ER																																			
PL100760	ER agrees to complaint procedures	0		31-Dec-14		18-May-15	91	◆ ER agrees to complaint procedures																																			
PL100770	Establish Hotline for complaints	4	02-Jan-15	07-Jan-15	19-May-15	22-May-15	91	■ Establish Hotline for complaints																																			
General		5	02-Feb-15	09-Feb-15	12-Sep-16	19-Sep-16	398																																				
PL100780	Submit particulars of Tree supervisor to Employer	5	02-Feb-15	09-Feb-15	12-Sep-16	19-Sep-16	398	■ Submit particulars of Tree supervisor to Employer																																			

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017									
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
Training of Operation & Maintenance Staff								176	27-Apr-16	25-Nov-16	15-Aug-16	17-Mar-17	90																												
TN100100	Prepare & submit training syllabus and materials to IC & Employer	20	27-Apr-16	25-May-16	15-Aug-16	09-Sep-16	75																																		
TN100150	IC checks & certifies training syllabus & materials	14	26-May-16	08-Jun-16	05-Nov-16	18-Nov-16	163																																		
TN100200	Employer agrees to training syllabus and materials	0		20-Jun-16		28-Nov-16	113																																		
TN100250	O&M Training of Contractor's Operation staff	60	29-Jul-16	25-Oct-16	14-Nov-16	14-Feb-17	75																																		
TN100300	O&M Training of Employer's staff	64	26-Aug-16	25-Nov-16	13-Dec-16	17-Mar-17	75																																		
Preparation of Testing / Operation Plan								183	14-Jun-16	20-Jan-17	09-Sep-16	16-Mar-17	44																												
Detail CV								36	20-Jun-16	01-Aug-16	09-Sep-16	23-Oct-16	68																												
OP100100	Submission of Detail CV before Process Start up and commissioning	1	20-Jun-16	20-Jun-16	09-Sep-16	09-Sep-16	58																																		
OP100110	IC checks & comments on Detail CV	14	21-Jun-16	04-Jul-16	12-Sep-16	25-Sep-16	83																																		
OP100120	Revise & resubmit Detail CV	7	05-Jul-16	11-Jul-16	26-Sep-16	02-Oct-16	83																																		
OP100130	IC checks & certifies Detail CV	7	12-Jul-16	18-Jul-16	03-Oct-16	09-Oct-16	83																																		
OP100140	Employer Consents to Detail CV before Process Start up and commissioning	0		01-Aug-16		23-Oct-16	83																																		
All System Commissioning Plan								41	14-Jun-16	01-Aug-16	15-Nov-16	02-Jan-17	126																												
OP100150	Submission of All System Commissioning Plan	5	14-Jun-16	20-Jun-16	15-Nov-16	21-Nov-16	107																																		
OP100160	IC checks & comments on All System Commissioning Plan	14	21-Jun-16	04-Jul-16	22-Nov-16	05-Dec-16	154																																		
OP100170	Revise & resubmit All System Commissioning Plan	7	05-Jul-16	11-Jul-16	06-Dec-16	12-Dec-16	154																																		
OP100180	IC checks & certifies All System Commissioning Plan	7	12-Jul-16	18-Jul-16	13-Dec-16	19-Dec-16	154																																		
OP100190	Employer Consents to All System Commissioning Plan	0		01-Aug-16		02-Jan-17	154																																		
Process Start Up Plan								40	03-Oct-16	18-Nov-16	02-Dec-16	19-Jan-17	50																												
OP100200	Submission of Process Start up Plan	5	03-Oct-16	07-Oct-16	02-Dec-16	08-Dec-16	43																																		
OP100210	IC checks & comments on Process Start up Plan	14	08-Oct-16	21-Oct-16	09-Dec-16	22-Dec-16	62																																		
OP100220	Revise & resubmit Process Start up Plan	7	22-Oct-16	28-Oct-16	23-Dec-16	29-Dec-16	62																																		
OP100230	IC checks & certifies Process Start up Plan	7	29-Oct-16	04-Nov-16	30-Dec-16	05-Jan-17	62																																		
OP100240	Employer Consents to Process Start up Plan	0		18-Nov-16		19-Jan-17	62																																		
Process Commissioning Plan								38	05-Dec-16	20-Jan-17	25-Jan-17	16-Mar-17	44																												
OP100250	Submission of Process Commissioning Plan	5	05-Dec-16	09-Dec-16	25-Jan-17	02-Feb-17	34																																		
OP100260	IC checks & comments on Process Commissioning Plan	14	10-Dec-16	23-Dec-16	03-Feb-17	16-Feb-17	55																																		
OP100270	Revise & resubmit Process Commissioning Plan	7	24-Dec-16	30-Dec-16	17-Feb-17	23-Feb-17	55																																		
OP100280	IC checks & certifies Process Commissioning Plan	7	31-Dec-16	06-Jan-17	24-Feb-17	02-Mar-17	55																																		
OP100290	Employer Consents to Process Commissioning Plan	0		20-Jan-17		16-Mar-17	55																																		
Operation Plan								36	21-Jun-16	02-Aug-16	05-Jan-17	16-Feb-17	161																												
OP100300	Submission of Operation Plan	1	21-Jun-16	21-Jun-16	05-Jan-17	05-Jan-17	136																																		
OP100310	IC checks & comments on Operation Plan	14	22-Jun-16	05-Jul-16	06-Jan-17	19-Jan-17	198																																		
OP100320	Revise & resubmit Operation Plan	7	06-Jul-16	12-Jul-16	20-Jan-17	26-Jan-17	198																																		
OP100330	IC checks & certifies Operation Plan	7	13-Jul-16	19-Jul-16	27-Jan-17	02-Feb-17	198																																		
OP100340	Employer Consents to Operation Plan	0		02-Aug-16		16-Feb-17	198																																		
Plant Commissioning Plan								41	07-Nov-16	23-Dec-16	02-Dec-16	23-Feb-17	47																												
OP100350	Submission of Plant Commissioning Plan	5	07-Nov-16	11-Nov-16	02-Dec-16	08-Dec-16	19																																		
OP100360	IC checks & comments on Plant Commissioning Plan	14	12-Nov-16	25-Nov-16	13-Jan-17	26-Jan-17	62																																		
OP100370	Revise & resubmit Plant Commissioning Plan	7	26-Nov-16	02-Dec-16	27-Jan-17	02-Feb-17	62																																		
OP100380	IC checks & certifies Plant Commissioning Plan	7	03-Dec-16	09-Dec-16	03-Feb-17	09-Feb-17	62																																		
OP100390	Employer Consents to Plant Commissioning Plan	0		23-Dec-16		23-Feb-17	62																																		
Operation and Maintenance Manuals and Record Drawings								94	19-Dec-16	18-Apr-17	17-Feb-17	18-Apr-17	0																												
OP100400	Submission of draft Operation and Maintenance Manual (SPE-A Clause 1.16.1.1)	0	19-Dec-16		17-Feb-17		39																																		

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017			
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
PR170300	Wheel Loaders	103	16-Jun-15	11-Nov-15	17-May-16	12-Oct-16	227	Wheel Loaders																											
Wastewater Treatment System (WWTS)																																			
		264	16-Mar-15	11-Apr-16	26-Mar-15	17-Jun-16	47																												
PR150100	Issue orders & receive shop drawings from WWTS suppliers	17	16-Mar-15	10-Apr-15	26-Mar-15	22-Apr-15	8	Issue orders & receive shop drawings from WWTS suppliers																											
PR150120	Wastewater Treatment Plant	103	22-Sep-15	23-Feb-16	23-Nov-15	25-Apr-16	41	Wastewater Treatment Plant																											
PR150140	Ammonia Stripping Plant	134	22-Sep-15	11-Apr-16	01-Dec-15	17-Jun-16	47	Ammonia Stripping Plant																											
Centralized Air Pollution Control (CAPC) System																																			
		184	12-Feb-15	11-Nov-15	12-Feb-15	03-Jun-16	138																												
PR180100	Issue orders & receive shop drawings from CAPC suppliers	18	12-Feb-15	11-Mar-15	12-Feb-15	11-Mar-15	0	Issue orders & receive shop drawings from CAPC suppliers																											
PR180120	CAPC System Equipment	103	16-Jun-15	11-Nov-15	04-Jan-16	03-Jun-16	138	CAPC System Equipment																											
Bulk Material																																			
		169	21-Jul-15	23-Mar-16	11-Nov-15	25-Aug-16	105																												
PR220100	Mechanical Equipment - Penstock, Pipework, Valve, Lifting Appliance, Roller Shutters etc.	105	21-Jul-15	17-Dec-15	11-Nov-15	15-Apr-16	78	Mechanical Equipment - Penstock, Pipework, Valve, Lifting Appliance, Roller Shutters etc.																											
PR220120	Platforms, Handrails and Ladders	90	12-Nov-15	23-Mar-16	19-Apr-16	25-Aug-16	105	Platforms, Handrails and Ladders																											
Electrical System & Accessories																																			
		219	15-May-15	01-Apr-16	15-May-15	20-Apr-16	12																												
PR230100	Issue orders & receive shop drawings from Electrical suppliers	12	15-May-15	02-Jun-15	15-May-15	02-Jun-15	0	Issue orders & receive shop drawings from Electrical suppliers																											
PR230120	MCC and Electrical Accessories System	121	06-Oct-15	01-Apr-16	19-Oct-15	15-Apr-16	9	MCC and Electrical Accessories System																											
PR230180	Cables and Accessories, Cable Containment System	61	06-Oct-15	31-Dec-15	14-Jan-16	15-Apr-16	69	Cables and Accessories, Cable Containment System																											
PR230200	Earthing and Lightning	40	06-Oct-15	01-Dec-15	17-Feb-16	15-Apr-16	90	Earthing and Lightning																											
PR230220	Emergency Generator	101	06-Oct-15	02-Mar-16	17-Nov-15	15-Apr-16	29	Emergency Generator																											
Main LV Switch Board																																			
		121	06-Oct-15	01-Apr-16	23-Oct-15	20-Apr-16	12																												
PR230140	LV Switch Board, switchgear and Instrumentation	121	06-Oct-15	01-Apr-16	23-Oct-15	20-Apr-16	12	LV Switch Board, switchgear and Instrumentation																											
PR230160	FAT of LV Switch Board	2	24-Mar-16	29-Mar-16	14-Apr-16	15-Apr-16	12	FAT of LV Switch Board																											
SCADA /PLC System																																			
		185	27-May-15	22-Feb-16	24-Aug-15	04-May-16	48																												
PR240100	Issue orders & receive shop drawings from SCADA/PLC suppliers	20	27-May-15	23-Jun-15	24-Aug-15	18-Sep-15	62	Issue orders & receive shop drawings from SCADA/PLC suppliers																											
PR240120	SCADA/PLC System and component	83	22-Oct-15	22-Feb-16	30-Dec-15	04-May-16	48	SCADA/PLC System and component																											
PR240140	FAT of SCADA/PLC System	2	29-Jan-16	01-Feb-16	14-Apr-16	15-Apr-16	48	FAT of SCADA/PLC System																											
Building Services Equipment (Including Lift & Renewable Energy System)																																			
		279	12-Feb-15	01-Apr-16	13-Mar-15	06-Jul-16	64																												
PR250100	Issue orders & receive shop drawings from BS suppliers	20	12-Feb-15	13-Mar-15	13-Mar-15	14-Apr-15	19	Issue orders & receive shop drawings from BS suppliers																											
PR250120	Firemen and Disable Lift	83	14-Oct-15	15-Feb-16	11-Dec-15	15-Apr-16	41	Firemen and Disable Lift																											
PR250140	Absorption Chiller	83	30-Jul-15	26-Nov-15	11-Dec-15	15-Apr-16	93	Absorption Chiller																											
PR250160	Electrical Chiller	81	12-Nov-15	10-Mar-16	15-Dec-15	15-Apr-16	23	Electrical Chiller																											
PR250170	Cooling Tower	81	12-Nov-15	10-Mar-16	25-Nov-15	23-Mar-16	9	Cooling Tower																											
PR250175	Air duct and Accessories	45	25-Jan-16	01-Apr-16	05-Feb-16	15-Apr-16	9	Air duct and Accessories																											
PR250180	Chilled Water Circulation Pumps	83	30-Jul-15	26-Nov-15	11-Dec-15	15-Apr-16	93	Chilled Water Circulation Pumps																											
PR250200	Fan coil and air handling units	83	30-Jul-15	26-Nov-15	11-Dec-15	15-Apr-16	93	Fan coil and air handling units																											
PR250210	Fire Services System Equipment	81	12-Nov-15	10-Mar-16	15-Dec-15	15-Apr-16	23	Fire Services System Equipment																											
PR250220	Plumbing and Drainage System Equipment	81	12-Nov-15	10-Mar-16	15-Dec-15	15-Apr-16	23	Plumbing and Drainage System Equipment																											
PR250230	ELV System Equipment	81	12-Nov-15	10-Mar-16	08-Mar-16	06-Jul-16	78	ELV System Equipment																											
CIVIL AND STRUCTURAL WORKS																																			
		549	26-Feb-15	31-Dec-16	14-Apr-15	18-Apr-17	84																												
General																																			
		24	26-Feb-15	25-Mar-15	14-Apr-15	12-May-15	36																												
CC100010	Permission / Comments from WSD before Commencement of works	24	26-Feb-15	25-Mar-15	14-Apr-15	12-May-15	36	Permission / Comments from WSD before Commencement of works																											
Waste Receiving, Pre-treatment & Administration Building #1 (Zone #1)																																			
		356	19-Aug-15	29-Oct-16	19-Aug-15	16-Mar-17	112																												
	Location at Grid 6-15/H-M	53	19-Aug-15	22-Oct-15	19-Aug-15	06-Jan-16	62																												
		53	19-Aug-15	22-Oct-15	19-Aug-15	06-Jan-16	62																												

