

Annex C

Construction Programme of the Project

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017													
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr								
Contract No. EP/SP/61/10 - The Design & Construction Works								711d	19-Nov-14	13-Apr-17	19-Nov-14	13-Apr-17	0d																																
LETTER OF ACCEPTANCE								1d	19-Nov-14	19-Nov-14	19-Nov-14	19-Nov-14	0d																																
MAJOR MILESTONES								663d	17-Dec-14	16-Mar-17	15-Jan-15	16-Mar-17	0d																																
MC1 Milestones for Preliminaries and General Requirements								295d	17-Dec-14	16-Dec-15	15-Jan-15	03-Mar-16	61d																																
MC110100	MC1.1 - Substantial Completion of ER & IC Accommodation	0d	25-Apr-15	22-May-15	22d	MC1.1 - Substantial Completion of ER & IC Accommodation																																							
MC110200	MC1.2 - Joint signing of IC Agreement	0d	17-Dec-14	15-Jan-15	18d	MC1.2 - Joint signing of IC Agreement																																							
MC110300	MC1.3 - Employer's consent granted on draft Contractor's Plans	0d	16-Dec-15	03-Mar-16	51d	MC1.3 - Employer's consent granted on draft Contractor's Plans																																							
MC2 Milestones for Design of the Works								218d	20-Jul-15	23-Feb-16	26-Aug-15	12-Apr-16	49d																																
MC2.1 The Employer's consent granted on Detailed Design Submission								218d	20-Jul-15	23-Feb-16	26-Aug-15	12-Apr-16	49d																																
MC210100	MC2.1.1 - Employer's consent granted in respect of Detailed Design of Waste Receiving & Pre-treatment System	0d	20-Jul-15	27-Oct-15	99d	MC2.1.1 - Employer's consent granted in respect of Detailed Design of Waste Receiving & Pre-treatment System																																							
MC210200	MC2.1.2 - Employer's consent granted in respect of Detailed Design of Anaerobic Digestion Treatment System	0d	20-Oct-15	18-Nov-15	29d	MC2.1.2 - Employer's consent granted in respect of Detailed Design of Anaerobic Digestion Treatment System																																							
MC210300	MC2.1.3 - Employer's consent granted in respect of Detailed Design of Biogas treatment & CHP Generation System	0d	05-Aug-15	26-Aug-15	21d	MC2.1.3 - Employer's consent granted in respect of Detailed Design of Biogas treatment & CHP Generation System																																							
MC210400	MC2.1.4 - Employer's consent granted in respect of Detailed Design of Composting System	0d	26-Oct-15	11-Feb-16	108d	MC2.1.4 - Employer's consent granted in respect of Detailed Design of Composting System																																							
MC210500	MC2.1.5 - Employer's consent granted in respect of Detailed Design of CAPCS & WWTS	0d	23-Sep-15	02-Nov-15	40d	MC2.1.5 - Employer's consent granted in respect of Detailed Design of CAPCS & WWTS																																							
MC210600	MC2.1.6 - Employer's consent granted in respect of Detail Design of control & instrumentation works	0d	20-Oct-15	29-Dec-15	70d	MC2.1.6 - Employer's consent granted in respect of Detail Design of control & instrumentation works																																							
MC210700	MC2.1.7 - Employer's consent granted in respect of building services & electrical works	0d	04-Nov-15	24-Nov-15	20d	MC2.1.7 - Employer's consent granted in respect of building services & electrical works																																							
MC210800	MC2.1.8 - Employer's consent granted in respect of Detailed Design of civil, structural & geotechnical works	0d	23-Feb-16	12-Apr-16	49d	MC2.1.8 - Employer's consent granted in respect of Detailed Design of civil, structural & geotechnical works																																							
MC210900	MC2.1.9 - Employer's consent granted in respect of Detailed Design of architectural & landscape works	0d	03-Dec-15	01-Mar-16	89d	MC2.1.9 - Employer's consent granted in respect of Detailed Design of architectural & landscape works																																							
MC2.2 Completion of the Design of the Works								0d	23-Feb-16	23-Feb-16	12-Apr-16	12-Apr-16	49d																																
MC220100	MC2.2 - Completion of the Design of the Works	0d	23-Feb-16	23-Feb-16	12-Apr-16	12-Apr-16	49d	MC2.2 - Completion of the Design of the Works																																					
MC3 Milestones for Construction of the Works								505d	06-Jul-15	16-Mar-17	06-Jul-15	16-Mar-17	0d																																
MC3.1 Construction of Civil and Structural Works								427d	06-Jul-15	08-Dec-16	06-Jul-15	16-Mar-17	78d																																
MC310100	MC3.1.1 - Completion of site formation	0d	03-Dec-15	08-Dec-15	4d	MC3.1.1 - Completion of site formation																																							
MC310200	MC3.1.2 - Completion of 50% of piling works	0d	06-Jul-15	06-Jul-15	0d	MC3.1.2 - Completion of 50% of piling works																																							
MC310300	MC3.1.3 - Completion of 100% of piling works	0d	22-Sep-15	08-Apr-16	158d	MC3.1.3 - Completion of 100% of piling works																																							
MC310400	MC3.1.4 - Completion of 50% of superstructure works	0d	08-Jan-16	08-Jan-16	0d	MC3.1.4 - Completion of 50% of superstructure works																																							
MC310500	MC3.1.5 - Completion of 80% of superstructure works	0d	13-Feb-16	13-Feb-16	0d	MC3.1.5 - Completion of 80% of superstructure works																																							
MC310600	MC3.1.6 - Completion of 100% of superstructure works	0d	11-Apr-16	26-May-16	37d	MC3.1.6 - Completion of 100% of superstructure works																																							
MC310700	MC3.1.7 - Completion of 100% of drainage, road and geotechnical works	0d	08-Dec-16	16-Mar-17	78d	MC3.1.7 - Completion of 100% of drainage, road and geotechnical works																																							
MC3.2 Delivery of Materials and Equipment to the Site								125d	26-Jan-16	02-Jul-16	24-Mar-16	07-Sep-16	57d																																
MC320100	MC3.2.1 - Completion of Delivery of Pre-treatment System	0d	26-Jan-16	24-Mar-16	57d	MC3.2.1 - Completion of Delivery of Pre-treatment System																																							
MC320200	MC3.2.2 - Completion of Delivery of Anaerobic Digesters	0d	25-Feb-16	24-Mar-16	20d	MC3.2.2 - Completion of Delivery of Anaerobic Digesters																																							
MC320300	MC3.2.3 - Completion of Delivery of Combined Heat and Power Units	0d	02-Jul-16	02-Jul-16	0d	MC3.2.3 - Completion of Delivery of Combined Heat and Power Units																																							
MC320400	MC3.2.4 - Completion of Delivery of Composting Tunnels	0d	25-May-16	07-Sep-16	73d	MC3.2.4 - Completion of Delivery of Composting Tunnels																																							
MC320500	MC3.2.5 - Completion of Delivery of Centralized Air Pollution Control System	0d	26-Jan-16	03-Jun-16	86d	MC3.2.5 - Completion of Delivery of Centralized Air Pollution Control System																																							
MC320600	MC3.2.6 - Completion of Delivery of Wastewater Treatment System	0d	13-Apr-16	19-May-16	25d	MC3.2.6 - Completion of Delivery of Wastewater Treatment System																																							
MC3.3 Equipment and System Installations								134d	22-Jun-16	30-Nov-16	17-Aug-16	30-Nov-16	0d																																
MC330100	MC3.3.1 - Completion of Waste Receiving, Storage and Feeding System & Pre-treatment System	0d	15-Aug-16	14-Sep-16	26d	MC3.3.1 - Completion of Waste Receiving, Storage and Feeding System & Pre-treatment System																																							
MC330200	MC3.3.2 - Completion of Anaerobic Digestion Treatment System	0d	12-Sep-16	12-Sep-16	0d	MC3.3.2 - Completion of Anaerobic Digestion Treatment System																																							
MC330300	MC3.3.3 - Completion of Biogas Cleaning and Storage System	0d	08-Nov-16	29-Nov-16	18d	MC3.3.3 - Completion of Biogas Cleaning and Storage System																																							
MC330400	MC3.3.4 - Completion of Heat Recovery and Power Generation System	0d	30-Nov-16	30-Nov-16	0d	MC3.3.4 - Completion of Heat Recovery and Power Generation System																																							
MC330500	MC3.3.5 - Completion of Composting System	0d	12-Nov-16	19-Nov-16	6d	MC3.3.5 - Completion of Composting System																																							
MC330600	MC3.3.6 - Completion of Centralized Air Pollution Control System	0d	25-Aug-16	10-Nov-16	63d	MC3.3.6 - Completion of Centralized Air Pollution Control System																																							
MC330700	MC3.3.7 - Completion of Wastewater Treatment System	0d	22-Jun-16	17-Aug-16	47d	MC3.3.7 - Completion of Wastewater Treatment System																																							
MC330800	MC3.3.8 - Completion of control and instrumentation works	0d	19-Aug-16	14-Sep-16	22d	MC3.3.8 - Completion of control and instrumentation works																																							
MC330900	MC3.3.9 - Completion of building services works & electrical works	0d	29-Sep-16	20-Oct-16	16d	MC3.3.9 - Completion of building services works & electrical works																																							
MC3.4 Architectural and Landscape works								0d	31-Dec-16	31-Dec-16	16-Mar-17	16-Mar-17	60d																																

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017			
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
DD411440	Employer consents to Detailed Civil Design of External Works (Sub & Superstructure - Boundary Wall)	0d		24-Nov-15		04-Feb-16	72d																												
Architectural, Building Works & Finishes (ABWF)		94d	02-Jul-15	22-Oct-15	29-Sep-15	14-Feb-16	92d																												
Building #1 (Waste Receiving, Pre-treatment & Admin. Building)		86d	02-Jul-15	12-Oct-15	09-Oct-15	04-Feb-16	95d																												
DD120100	Prepare & submit Detailed Design of Bldg.#1 ABWF to IC, ER & Employer	43d	02-Jul-15	31-Aug-15	09-Oct-15	04-Feb-16	69d																												
DD120110	Prepare & submit Method of Construction for Bldg.#1 ABWF	25d	28-Jul-15	31-Aug-15	16-Dec-15	21-Jan-16	98d																												
DD120115	IC checks & certifies Method of Construction of Bldg.#1 ABWF	14d	01-Sep-15	14-Sep-15	22-Jan-16	04-Feb-16	143d																												
DD120120	IC checks & comments on Detailed Design of Bldg.#1 ABWF	14d	01-Sep-15	14-Sep-15	25-Dec-15	07-Jan-16	115d																												
DD120140	Revise & resubmit Detailed Design of Bldg.#1 ABWF to IC, Employer & ER	7d	15-Sep-15	21-Sep-15	08-Jan-16	14-Jan-16	115d																												
DD120160	IC checks & certifies Detailed Design of Bldg.#1 ABWF	7d	22-Sep-15	28-Sep-15	15-Jan-16	21-Jan-16	115d																												
DD120180	Employer consents to Detailed Design of Bldg.#1 ABWF	0d		12-Oct-15		04-Feb-16	115d																												
Building #2 (Composting & Maturation Building)		86d	02-Jul-15	12-Oct-15	29-Sep-15	11-Jan-16	74d																												
DD121100	Prepare & submit Detailed Design of Bldg.#2 ABWF to IC, ER & Employer	43d	02-Jul-15	31-Aug-15	29-Sep-15	30-Nov-15	62d																												
DD121110	Prepare & submit Method of Construction for Bldg.#2 ABWF	25d	28-Jul-15	31-Aug-15	23-Nov-15	28-Dec-15	81d																												
DD121115	IC checks & certifies Method of Construction of Bldg.#2 ABWF	14d	01-Sep-15	14-Sep-15	29-Dec-15	11-Jan-16	119d																												
DD121120	IC checks & comments on Detailed Design of Bldg.#2 ABWF	14d	01-Sep-15	14-Sep-15	01-Dec-15	14-Dec-15	91d																												
DD121140	Revise & resubmit Detailed Design of Bldg.#2 ABWF to IC, Employer & ER	7d	15-Sep-15	21-Sep-15	15-Dec-15	21-Dec-15	91d																												
DD121160	IC checks & certifies Detailed Design of Bldg.#2 ABWF	7d	22-Sep-15	28-Sep-15	22-Dec-15	28-Dec-15	91d																												
DD121180	Employer consents to Detailed Design of Bldg.#2 ABWF	0d		12-Oct-15		11-Jan-16	91d																												
Building #3 (Auxiliary Buildings & Facilities)		84d	14-Jul-15	22-Oct-15	09-Oct-15	14-Feb-16	92d																												
DD122100	Prepare & submit Detailed Design of Bldg.#3 ABWF to IC, ER & Employer	43d	14-Jul-15	10-Sep-15	09-Oct-15	09-Dec-15	61d																												
DD122110	Prepare & submit Method of Construction for Bldg.#3 ABWF	25d	07-Aug-15	10-Sep-15	24-Dec-15	29-Jan-16	96d																												
DD122115	IC checks & certifies Method of Construction of Bldg.#3 ABWF	14d	11-Sep-15	24-Sep-15	01-Feb-16	14-Feb-16	143d																												
DD122120	IC checks & comments on Detailed Design of Bldg.#3 ABWF	14d	11-Sep-15	24-Sep-15	04-Jan-16	17-Jan-16	115d																												
DD122140	Revise & resubmit Detailed Design of Bldg.#3 ABWF to IC, Employer & ER	7d	25-Sep-15	01-Oct-15	18-Jan-16	24-Jan-16	115d																												
DD122160	IC checks & certifies Detailed Design of Bldg.#3 ABWF	7d	02-Oct-15	08-Oct-15	25-Jan-16	31-Jan-16	115d																												
DD122180	Employer consents to Detailed Design of Bldg.#3 ABWF	0d		22-Oct-15		14-Feb-16	115d																												
Interior Fitting-out Works		75d	04-Sep-15	03-Dec-15	03-Dec-15	12-Apr-16	102d																												
DD120200	Prepare & submit Detailed Interior Fitting-out Design to IC, ER & Employer	32d	04-Sep-15	22-Oct-15	03-Dec-15	19-Jan-16	61d																												
DD120210	Prepare & submit Method of Construction for Interior Fitting-out	25d	15-Sep-15	22-Oct-15	22-Feb-16	29-Mar-16	106d																												
DD120215	IC checks & certifies Method of Construction of Interior Fitting-out	14d	23-Oct-15	05-Nov-15	30-Mar-16	12-Apr-16	159d																												
DD120220	IC checks & comments on Detailed Interior Fitting-out Design	14d	23-Oct-15	05-Nov-15	20-Jan-16	02-Feb-16	89d																												
DD120240	Revise & resubmit Detailed Fitting-out Design to IC, Employer & ER	7d	06-Nov-15	12-Nov-15	03-Feb-16	09-Feb-16	89d																												
DD120260	IC checks & certifies Detailed Interior Fitting-out Design	7d	13-Nov-15	19-Nov-15	10-Feb-16	16-Feb-16	89d																												
DD120280	Employer consents to Detailed Interior Fitting-out Design	0d		03-Dec-15		01-Mar-16	89d																												
External Landscape Works and Building #2 Green Roof		133d	22-Jun-15	27-Nov-15	09-Nov-15	06-Sep-16	229d																												
DD410200	Prepare & submit Detailed Design of Landscape and Building #2 Green Roof to EPD, LandsD, PlanD, ArchSD	32d	22-Jun-15	05-Aug-15	09-Nov-15	22-Dec-15	96d																												
DD410210	Prepare & submit Method of Construction for Landscape and Building #2 Green Roof	50d	06-Aug-15	16-Oct-15	14-Jun-16	23-Aug-16	210d																												
DD410215	IC checks & certifies Method of Construction of Landscape and Building #2 Green Roof	14d	17-Oct-15	30-Oct-15	24-Aug-16	06-Sep-16	312d																												
DD410220	Submit Detailed Design of Landscape and Building #2 Green Roof to IC, Employer & ER	0d		16-Oct-15		19-Jan-16	64d																												
DD410240	IC checks & comments on Detailed Design of Landscape and Building #2 Green Roof	14d	17-Oct-15	30-Oct-15	20-Jan-16	02-Feb-16	95d																												
DD410260	Revise & resubmit Detailed Design of Landscape and Building #2 Green Roof to IC, Employer & ER	7d	31-Oct-15	06-Nov-15	03-Feb-16	09-Feb-16	95d																												
DD410280	IC checks & certifies Detailed Design of Landscape and Building #2 Green Roof	7d	07-Nov-15	13-Nov-15	10-Feb-16	16-Feb-16	95d																												
DD410300	Employer consents to Detailed Design of Landscape and Building #2 Green Roof	0d		27-Nov-15		01-Mar-16	95d																												
DETAILED DESIGN SUBMISSION (DDS) - ELECTRICAL AND MECHANICAL		251d	18-Dec-14	26-Oct-15	18-Dec-14	07-Sep-16	258d																												
HAZOP		5d	23-Mar-15	27-Mar-15	18-May-15	22-May-15	36d																												
DE010050	HAZOP Analysis	5d	23-Mar-15	27-Mar-15	18-May-15	22-May-15	36d																												
Waste Receiving, Storage and Feeding System		153d	29-Dec-14	08-Jul-15	16-Jan-15	27-Apr-16	239d																												
		153d	29-Dec-14	08-Jul-15	16-Jan-15	27-Apr-16	239d																												
		153d	29-Dec-14	08-Jul-15	16-Jan-15	27-Apr-16	239d																												

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017											
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr						
Telecommunication																																											
		48d	02-Jun-16	10-Aug-16	20-Jun-16	25-Aug-16	11d																																				
SW253100	Handover plant room and cable duct to Telecom Company	48d	02-Jun-16	10-Aug-16	20-Jun-16	25-Aug-16	11d																																				
SW253120	Telecom. Company to install cable and Equipment	5d	02-Jun-16	08-Jun-16	20-Jun-16	24-Jun-16	11d																																				
Others																																											
		380d	23-Mar-15	03-Oct-16	22-Apr-15	29-Nov-16	40d																																				
SW260100	Registration of Boilers & Pressure Vessels	380d	23-Mar-15	03-Oct-16	22-Apr-15	29-Nov-16	40d																																				
SW260120	Approval for installation of furnaces, ovens or chimneys	20d	05-Sep-16	03-Oct-16	02-Nov-16	29-Nov-16	40d																																				
SW260160	Chemical Waste Producer Registration (Site)	20d	24-Jun-16	22-Jul-16	21-Jul-16	17-Aug-16	18d																																				
SW260162	Chemical Waste Producer Registration (Plant)	20d	23-Mar-15	22-Apr-15	22-Apr-15	20-May-15	19d																																				
SW260170	Storage Approval for Chemicals (Control of Chemicals Regulation)	20d	16-Jun-16	14-Jul-16	21-Jul-16	17-Aug-16	24d																																				
SW260170	Storage Approval for Chemicals (Control of Chemicals Regulation)	20d	02-Jun-16	30-Jun-16	21-Jul-16	17-Aug-16	33d																																				
E & M INSTALLATION WORKS																																											
Waste Receiving, Storage and Feeding System																																											
		120d	04-Feb-16	05-Jul-16	28-Apr-16	14-Sep-16	61d																																				
EM100100	Installation of Overhead Grabbing System	120d	04-Feb-16	05-Jul-16	28-Apr-16	14-Sep-16	61d																																				
EM180100	Installation of Weighbridge System 1	24d	18-Apr-16	17-May-16	28-Apr-16	27-May-16	9d																																				
EM180150	Installation of Weighbridge System 2	32d	02-Apr-16	11-May-16	17-Jun-16	25-Jul-16	61d																																				
EM180200	Installation of Computer System	32d	12-May-16	20-Jun-16	09-Aug-16	14-Sep-16	73d																																				
EM180250	Cable Tray Laying Works	66d	02-Apr-16	22-Jun-16	29-Jun-16	14-Sep-16	71d																																				
EM180300	Cabling Works	18d	12-May-16	02-Jun-16	26-Jul-16	15-Aug-16	61d																																				
EM180350	Completion of E&M Installation of Waste Receiving, Storage and Feeding System	26d	03-Jun-16	05-Jul-16	16-Aug-16	14-Sep-16	61d																																				
EM190100	Vehicle Washing System / Bin Handling Machine / Water Canon System	0d	05-Jul-16		14-Sep-16	61d																																					
EM190100	Vehicle Washing System / Bin Handling Machine / Water Canon System	50d	04-Feb-16	09-Apr-16	12-May-16	13-Jul-16	77d																																				
Pre-Treatment System																																											
		155d	04-Feb-16	15-Aug-16	24-Feb-16	14-Sep-16	26d																																				
EM100150	Installation of Reception Hopper 1 and Screw Conveyors	155d	04-Feb-16	15-Aug-16	24-Feb-16	14-Sep-16	26d																																				
EM100200	Installation of Crusher No 1	18d	18-Apr-16	09-May-16	29-Jun-16	20-Jul-16	59d																																				
EM100250	Installation of Reception Hopper 2 and Screw Conveyors	12d	10-May-16	24-May-16	21-Jul-16	03-Aug-16	59d																																				
EM100300	Installation of Crusher No 2	18d	25-May-16	15-Jun-16	04-Aug-16	24-Aug-16	59d																																				
EM100350	Installation of Pumps and Mixers / Macerator / Compressed Air System	18d	16-Jun-16	07-Jul-16	25-Aug-16	14-Sep-16	59d																																				
EM100400	Installation of Sieve Drum no 1	28d	04-Feb-16	10-Mar-16	12-May-16	16-Jun-16	77d																																				
EM100450	Installation of Sieve Drum no 2	28d	11-Mar-16	16-Apr-16	17-Jun-16	20-Jul-16	77d																																				
EM100500	Installation of Sand Grit Trap No 1 / Metal Separator	12d	18-Apr-16	30-Apr-16	21-Jul-16	03-Aug-16	77d																																				
EM100550	Installation of Sand Grit Trap No 2 / Metal Separator	12d	03-May-16	17-May-16	04-Aug-16	17-Aug-16	77d																																				
EM100600	Installation of Heavy/ Light Fraction Screw No 1	12d	18-May-16	31-May-16	18-Aug-16	31-Aug-16	77d																																				
EM100650	Installation of Heavy/ Light Fraction Screw No 2	12d	01-Jun-16	15-Jun-16	01-Sep-16	14-Sep-16	77d																																				
EM100700	Installation of Overhead Travelling Crane	18d	18-Apr-16	09-May-16	06-May-16	27-May-16	15d																																				
EM100750	Installation of Suspension buffer tank	32d	04-Feb-16	15-Mar-16	12-May-16	21-Jun-16	77d																																				
EM100800	Cable Tray Laying Work	92d	04-Feb-16	31-May-16	24-Feb-16	17-Jun-16	14d																																				
EM100850	Cabling Works	100d	16-Mar-16	19-Jul-16	06-Apr-16	04-Aug-16	14d																																				
EM10090B	Associated Building Service Works	79d	06-May-16	09-Aug-16	24-May-16	25-Aug-16	14d																																				
EM10095B	Remaining Cabling and Building Services Works on 1/F	75d	18-May-16	15-Aug-16	28-May-16	25-Aug-16	9d																																				
EM101000	Completion of E&M Installation of Pre-Treatment System	0d	15-Aug-16		14-Sep-16	26d																																					
Installation of Switchboard																																											
		41d	18-Apr-16	06-Jun-16	18-Apr-16	06-Jun-16	0d																																				
EM101050	Installation of Switchboard at Pre-treatment Switchboard room	41d	18-Apr-16	06-Jun-16	18-Apr-16	06-Jun-16	0d																																				
Anaerobic Digestion Treatment System																																											
		139d	29-Mar-16	12-Sep-16	29-Mar-16	12-Sep-16	0d																																				
EM110100	Installation of Digester Tank No.1 with Jet Mixing System	139d	29-Mar-16	12-Sep-16	29-Mar-16	12-Sep-16	0d																																				
EM110150	Installation of Digester Tank No.2 with Jet Mixing System	87d	29-Mar-16	13-Jul-16	29-Mar-16	13-Jul-16	0d																																				
EM110200	Installation of Digester Tank No.3 with Jet Mixing System	87d	14-Apr-16	28-Jul-16	14-Apr-16	28-Jul-16	0d																																				
EM110250	Installation of Link Bridge for Digester Tanks	87d	29-Apr-16	12-Aug-16	29-Apr-16	12-Aug-16	0d																																				
EM110300	Installation of pumping system	26d	13-Aug-16	12-Sep-16	13-Aug-16	12-Sep-16	0d																																				
EM110350	Installation of Odour Extraction Ductworks	18d	03-Aug-16	23-Aug-16	09-Aug-16	29-Aug-16	5d																																				
EM110350	Installation of Odour Extraction Ductworks	39d	29-Jul-16	12-Sep-16	29-Jul-16	12-Sep-16	0d																																				

