

Annex G

Investigation Report

Investigation Report of CEMS Exceedances

Date	1 - 30 April 2020
Time	Continuous monitoring throughout March 2020
Monitoring Location	Continuous Environmental Monitoring System (CEMS)
Parameter	Various emission parameters of the Centralised Air Pollution Control Unit (CAPCS), Cogeneration Unit (CHP) Ammonia Stripping Plan (ASP)
Exceedance Description	<ol style="list-style-type: none"> 1. Continuous monitoring was carried out at the CAPCS, CHP and ASP throughout the reporting period using the CEMS. According to the EM&A Manual, exceedance is considered if the emission concentration of the concerned pollutants is higher than the emission limits stated in Tables 2.2, 2.3 and 2.5 of the EM&A Manual (Version F) for CAPCS, CHP and ASP respectively. The concentration of the concerned air pollutants were monitored on-line by the CEMS. Exceedances of various emission parameters were recorded on the CEMS including: <ul style="list-style-type: none"> • Odour (including NH₃ & H₂S) • NO_x and VOCs (including methane) in the CHP • Carbon Monoxide, NO_x, VOCs (including methane), NH₃ and HF in the ASP. 2. According to the Contractor, the plant was receiving around 100 tonnes of SSOW daily and was operated normally. 3. The Contractor explained that the exceedances recorded in the ASP was because the thermal combustion unit of the ASP still require tuning to optimise the combustion efficiency.
Action Taken / Action to be Taken	<ul style="list-style-type: none"> • It was arranged with the supplier of CAPCS and CHPs to check the performance of the stacks onsite during the reporting period. However, the supplier could not travel to Hong Kong due to the restrictive travel arrangement during this reporting period. The supplier will conduct a detailed investigation of the remaining exceedance recorded on the CAPCS and CHPs. After the investigation, the Contractor will perform the maintenance work according to suggestions raised by the supplier. • Parts of the modification works on the ASP has been completed, with more components waiting to be delivered to Hong Kong. The Contractor has scheduled the remaining modification work for the next few reporting periods with schedule shutdown of the ASP to facilitate the installation of equipment for performance optimisation.

OSCAR Bioenergy Joint Venture
EP/SP/61/10 – Organic Resources Recovery Centre Phase 1

Remedial Works and Follow-up Actions	The Contractor is recommended to closely monitor the processes, including the modification work and follow-up emission monitoring of the ASP to avoid exceedance. MT will carry out follow-up audit regarding the progress next month.
--------------------------------------	--

Prepared by: Bonia Leung, MT Representative

Date 7 May 2020