

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017									
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
<b>Contract No. EP/SP/61/10 - The Design &amp; Construction Works</b>								712	19-Nov-14	18-Apr-17	19-Nov-14	18-Apr-17	0																												
<b>LETTER OF ACCEPTANCE</b>								1	19-Nov-14	19-Nov-14	19-Nov-14	19-Nov-14	0																												
<b>MAJOR MILESTONES</b>								663	17-Dec-14	16-Mar-17	16-Mar-17	18-Apr-17	24																												
<b>MC1 Milestones for Preliminaries and General Requirements</b>								84	17-Dec-14	27-Apr-15	18-Apr-17	18-Apr-17	490																												
MC110100	MC1.1 - Substantial Completion of ER & IC Accommodation	0		27-Apr-15	18-Apr-17	18-Apr-17	490	◆ MC1.1 - Substantial Completion of ER & IC Accommodation																																	
MC110200	MC1.2 - Joint signing of IC Agreement	0		17-Dec-14	18-Apr-17	18-Apr-17	574	◆ MC1.2 - Joint signing of IC Agreement																																	
MC110300	MC1.3 - Employer's consent granted on draft Contractor's Plans	0		18-Mar-15	18-Apr-17	18-Apr-17	514	◆ MC1.3 - Employer's consent granted on draft Contractor's Plans																																	
<b>MC2 Milestones for Design of the Works</b>								119	15-Jun-15	03-Dec-15	18-Apr-17	18-Apr-17	337																												
<b>MC2.1 The Employer's consent granted on Detailed Design Submission</b>								119	15-Jun-15	03-Dec-15	18-Apr-17	18-Apr-17	337																												
MC210100	MC2.1.1 - Employer's consent granted in respect of Detailed Design of Waste Receiving & Pre-treatment System	0		20-Jul-15	18-Apr-17	18-Apr-17	432	◆ MC2.1.1 - Employer's consent granted in respect of Detailed Design of Waste Receiving & Pre-treatment System																																	
MC210200	MC2.1.2 - Employer's consent granted in respect of Detailed Design of Anaerobic Digestion Treatment System	0		25-Aug-15	18-Apr-17	18-Apr-17	406	◆ MC2.1.2 - Employer's consent granted in respect of Detailed Design of Anaerobic Digestion Treatment System																																	
MC210300	MC2.1.3 - Employer's consent granted in respect of Detailed Design of Biogas treatment & CHP Generation System	0		05-Aug-15	18-Apr-17	18-Apr-17	420	◆ MC2.1.3 - Employer's consent granted in respect of Detailed Design of Biogas treatment & CHP Generation System																																	
MC210400	MC2.1.4 - Employer's consent granted in respect of Detailed Design of Composting System	0		15-Jun-15	18-Apr-17	18-Apr-17	456	◆ MC2.1.4 - Employer's consent granted in respect of Detailed Design of Composting System																																	
MC210500	MC2.1.5 - Employer's consent granted in respect of Detailed Design of CAPCS & WWTS	0		21-Sep-15	18-Apr-17	18-Apr-17	387	◆ MC2.1.5 - Employer's consent granted in respect of Detailed Design of CAPCS & WWTS																																	
MC210600	MC2.1.6 - Employer's consent granted in respect of Detail Design of control & instrumentation works	0		22-Oct-15	18-Apr-17	18-Apr-17	368	◆ MC2.1.6 - Employer's consent granted in respect of Detail Design of control & instrumentation works																																	
MC210700	MC2.1.7 - Employer's consent granted in respect of building services & electrical works	0		11-Nov-15	18-Apr-17	18-Apr-17	353	◆ MC2.1.7 - Employer's consent granted in respect of building services & electrical works																																	
MC210800	MC2.1.8 - Employer's consent granted in respect of Detailed Design of civil, structural & geotechnical works	0		25-Nov-15	18-Apr-17	18-Apr-17	343	◆ MC2.1.8 - Employer's consent granted in respect of Detailed Design of civil, structural & geotechnical works																																	
MC210900	MC2.1.9 - Employer's consent granted in respect of Detailed Design of architectural & landscape works	0		03-Dec-15	18-Apr-17	18-Apr-17	337	◆ MC2.1.9 - Employer's consent granted in respect of Detailed Design of architectural & landscape works																																	
<b>MC2.2 Completion of the Design of the Works</b>								0	03-Dec-15	03-Dec-15	18-Apr-17	18-Apr-17	337																												
MC220100	MC2.2 - Completion of the Design of the Works	0		03-Dec-15	18-Apr-17	18-Apr-17	337	◆ MC2.2 - Completion of the Design of the Works																																	
<b>MC3 Milestones for Construction of the Works</b>								505	06-Jul-15	16-Mar-17	16-Mar-17	18-Apr-17	24																												
<b>MC3.1 Construction of Civil and Structural Works</b>								445	06-Jul-15	31-Dec-16	18-Apr-17	18-Apr-17	84																												
MC310100	MC3.1.1 - Completion of site formation	0		03-Dec-15	18-Apr-17	18-Apr-17	403	◆ MC3.1.1 - Completion of site formation																																	
MC310200	MC3.1.2 - Completion of 50% of piling works	0		06-Jul-15	18-Apr-17	18-Apr-17	529	◆ MC3.1.2 - Completion of 50% of piling works																																	
MC310300	MC3.1.3 - Completion of 100% of piling works	0		22-Sep-15	18-Apr-17	18-Apr-17	462	◆ MC3.1.3 - Completion of 100% of piling works																																	
MC310400	MC3.1.4 - Completion of 50% of superstructure works	0		08-Jan-16	18-Apr-17	18-Apr-17	375	◆ MC3.1.4 - Completion of 50% of superstructure works																																	
MC310500	MC3.1.5 - Completion of 80% of superstructure works	0		13-Feb-16	18-Apr-17	18-Apr-17	347	◆ MC3.1.5 - Completion of 80% of superstructure works																																	
MC310600	MC3.1.6 - Completion of 100% of superstructure works	0		11-Apr-16	18-Apr-17	18-Apr-17	302	◆ MC3.1.6 - Completion of 100% of superstructure works																																	
MC310700	MC3.1.7 - Completion of 100% of drainage, road and geotechnical works	0		31-Dec-16	18-Apr-17	18-Apr-17	84	◆ MC3.1.7 - Completion of 100%																																	
<b>MC3.2 Delivery of Materials and Equipment to the Site</b>								187	11-Nov-15	02-Jul-16	18-Apr-17	18-Apr-17	235																												
MC320100	MC3.2.1 - Completion of Delivery of Pre-treatment System	0		26-Jan-16	18-Apr-17	18-Apr-17	360	◆ MC3.2.1 - Completion of Delivery of Pre-treatment System																																	
MC320200	MC3.2.2 - Completion of Delivery of Anaerobic Digesters	0		11-Jan-16	18-Apr-17	18-Apr-17	373	◆ MC3.2.2 - Completion of Delivery of Anaerobic Digesters																																	
MC320300	MC3.2.3 - Completion of Delivery of Combined Heat and Power Units	0		02-Jul-16	18-Apr-17	18-Apr-17	235	◆ MC3.2.3 - Completion of Delivery of Combined Heat and Power Units																																	
MC320400	MC3.2.4 - Completion of Delivery of Composting Tunnels	0		08-Jan-16	18-Apr-17	18-Apr-17	375	◆ MC3.2.4 - Completion of Delivery of Composting Tunnels																																	
MC320500	MC3.2.5 - Completion of Delivery of Centralized Air Pollution Control System	0		11-Nov-15	18-Apr-17	18-Apr-17	422	◆ MC3.2.5 - Completion of Delivery of Centralized Air Pollution Control System																																	
MC320600	MC3.2.6 - Completion of Delivery of Wastewater Treatment System	0		11-Apr-16	18-Apr-17	18-Apr-17	302	◆ MC3.2.6 - Completion of Delivery of Wastewater Treatment System																																	
<b>MC3.3 Equipment and System Installations</b>								136	20-Jun-16	30-Nov-16	18-Apr-17	18-Apr-17	109																												
MC330100	MC3.3.1 - Completion of Waste Receiving, Storage and Feeding System & Pre-treatment System	0		15-Aug-16	18-Apr-17	18-Apr-17	198	◆ MC3.3.1 - Completion of Waste Receiving, Storage and Feeding																																	
MC330200	MC3.3.2 - Completion of Anaerobic Digestion Treatment System	0		12-Sep-16	18-Apr-17	18-Apr-17	174	◆ MC3.3.2 - Completion of Anaerobic Digestion Treatment S																																	
MC330300	MC3.3.3 - Completion of Biogas Cleaning and Storage System	0		08-Nov-16	18-Apr-17	18-Apr-17	128	◆ MC3.3.3 - Completion of Biogas Cleaning a																																	
MC330400	MC3.3.4 - Completion of Heat Recovery and Power Generation System	0		30-Nov-16	18-Apr-17	18-Apr-17	109	◆ MC3.3.4 - Completion of Heat Recov																																	
MC330500	MC3.3.5 - Completion of Composting System	0		12-Nov-16	18-Apr-17	18-Apr-17	124	◆ MC3.3.5 - Completion of Composting Sys																																	
MC330600	MC3.3.6 - Completion of Centralized Air Pollution Control System	0		25-Aug-16	18-Apr-17	18-Apr-17	189	◆ MC3.3.6 - Completion of Centralized Air Pollution Control Syste																																	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017											
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr						
MC330700	MC3.3.7 Completion of Wastewater Treatment System	0		20-Jun-16		18-Apr-17	245	◆ MC3.3.7 Completion of Wastewater Treatment System																																			
MC330800	MC3.3.8 - Completion of control and instrumentation works	0		19-Aug-16		18-Apr-17	194	◆ MC3.3.8 - Completion of control and instrumentation works																																			
MC330900	MC3.3.9 - Completion of building services works & electrical works	0		29-Sep-16		18-Apr-17	160	◆ MC3.3.9 - Completion of building services works & electrical works																																			
MC3.4 Architectural and Landscape works		0	20-Dec-16	20-Dec-16	18-Apr-17	18-Apr-17	92																																				
MC340100	MC3.4 - Completion of architectural and landscape works	0	20-Dec-16	20-Dec-16	18-Apr-17	18-Apr-17	92	◆ MC3.4 - Completion of architectural and landscape works																																			
MC3.5 Testing and Commissioning		45	19-Jan-17	16-Mar-17	18-Apr-17	18-Apr-17	24																																				
MC350100	MC3.5.1 - Employer's consent granted on all FAT,SAT, System Comm. Test, Process Start Up & Process Comm.&Plant Comm. T. Plan	45	19-Jan-17	16-Mar-17	18-Apr-17	18-Apr-17	24	◆ MC3.5.1 - Employer's consent granted on all FAT,SAT, System Comm. Test, Process Start Up & Process Comm.&Plant Comm. T. Plan																																			
MC350200	MC3.5.2 - Employer's consent granted on all System Commissioning Reports	0		19-Jan-17		18-Apr-17	69	◆ MC3.5.2 - Employer's consent granted on all System Commissioning Reports																																			
MC350300	MC3.5.3 - Employer's consent granted on the Process Start Up & Process Commissioning Report	0		14-Feb-17		18-Apr-17	50	◆ MC3.5.3 - Employer's consent granted on the Process Start Up & Process Commissioning Report																																			
MC350400	MC3.5.4 - Employer's consent granted on the Plant Commissioning Report	0		16-Mar-17		18-Apr-17	24	◆ MC3.5.4 - Employer's consent granted on the Plant Commissioning Report																																			
MC3.6 Issuance of the Certificate of Substantial Completion by the Employer		0	16-Mar-17	16-Mar-17	16-Mar-17	16-Mar-17	0																																				
MC360100	MC3.6 Issuance of the Certificate of Substantial Completion by the Employer	0	16-Mar-17	16-Mar-17	16-Mar-17	16-Mar-17	0	◆ MC3.6 Issuance of the Certificate of Substantial Completion by the Employer																																			
<b>PRELIMINARY AND GENERAL REQUIREMENT WORKS</b>		711	20-Nov-14	18-Apr-17	20-Nov-14	18-Apr-17	0																																				
Appointment and Assignment of Contractor's Superintendents, Designers, IC and ER		20	20-Nov-14	17-Dec-14	02-Dec-14	20-May-15	101																																				
PL100110	Notify the Employer of the proposed Project Manager	5	20-Nov-14	26-Nov-14	02-Dec-14	08-Dec-14	8	■ Notify the Employer of the proposed Project Manager																																			
PL100120	Submit Contractor's Management Team to Employer	10	27-Nov-14	10-Dec-14	09-Dec-14	22-Dec-14	8	■ Submit Contractor's Management Team to Employer																																			
PL100130	Employer approves proposed Project Manager	0		10-Dec-14		22-Dec-14	8	◆ Employer approves proposed Project Manager																																			
PL100140	Appoint Project Manager	5	11-Dec-14	17-Dec-14	23-Dec-14	31-Dec-14	8	■ Appoint Project Manager																																			
PL100150	Jointly Appoint the Independent Consultant with the Employer	10	20-Nov-14	03-Dec-14	02-Dec-14	15-Dec-14	8	■ Jointly Appoint the Independent Consultant with the Employer																																			
PL100160	IC to submit names of representatives to Employer & Contractor	20	20-Nov-14	17-Dec-14	22-Apr-15	20-May-15	101	■ IC to submit names of representatives to Employer & Contractor																																			
PL100180	Employer notifies Contractor of Employer's Representative	0		17-Dec-14		31-Dec-14	8	◆ Employer notifies Contractor of Employer's Representative																																			
Further Environmental Permit		39	20-Nov-14	16-Jan-15	22-Apr-15	17-Jun-15	101																																				
PL100190	Submit application for Further Environmental Permit	39	20-Nov-14	16-Jan-15	22-Apr-15	17-Jun-15	101	■ Submit application for Further Environmental Permit																																			
PL100200	Prepare & submit Emergency Procedures Plan by ET to IEC & ER	5	20-Nov-14	26-Nov-14	20-May-15	27-May-15	120	■ Prepare & submit Emergency Procedures Plan by ET to IEC & ER																																			
PL100210	IEC checks & verifies Emergency Procedures Plan	12	20-Nov-14	05-Dec-14	22-Apr-15	08-May-15	101	■ IEC checks & verifies Emergency Procedures Plan																																			
PL100220	ER approves Emergency Procedures Plan	0		05-Jan-15		04-Jun-15	101	◆ ER approves Emergency Procedures Plan																																			
PL100230	Submit approved Emergency Procedures Plan to Dir of EP	4	06-Jan-15	09-Jan-15	05-Jun-15	10-Jun-15	101	■ Submit approved Emergency Procedures Plan to Dir of EP																																			
PL100240	Obtain Further Environmental Permit from Dir of EP	0		16-Jan-15		17-Jun-15	101	◆ Obtain Further Environmental Permit from Dir of EP																																			
Guarantees, Undertakings & Insurances		40	20-Nov-14	19-Jan-15	02-Dec-14	22-May-15	83																																				
PL100250	Provision of Guarantee to Employer	40	20-Nov-14	19-Jan-15	02-Dec-14	22-May-15	83	■ Provision of Guarantee to Employer																																			
PL100260	Provision of Undertaking to Employer	10	20-Nov-14	03-Dec-14	16-Dec-14	31-Dec-14	18	■ Provision of Undertaking to Employer																																			
PL100270	Provision of Undertakings from related companies to Employer	10	20-Nov-14	03-Dec-14	16-Dec-14	31-Dec-14	18	■ Provision of Undertakings from related companies to Employer																																			
PL100280	Provision of the Bond to Employer	15	20-Nov-14	10-Dec-14	09-Dec-14	31-Dec-14	13	■ Provision of the Bond to Employer																																			
PL100290	Provision of Contractor's All Risks Insurance	20	20-Nov-14	17-Dec-14	02-Dec-14	31-Dec-14	8	■ Provision of Contractor's All Risks Insurance																																			
PL100300	Provision of Professional Indemnity Insurance	20	20-Nov-14	17-Dec-14	02-Dec-14	31-Dec-14	8	■ Provision of Professional Indemnity Insurance																																			
PL100310	Provision of Employee Compensation Insurance	20	20-Nov-14	17-Dec-14	02-Dec-14	31-Dec-14	8	■ Provision of Employee Compensation Insurance																																			
PL100320	Provision of Motor Vehicle Insurance	20	20-Nov-14	17-Dec-14	02-Dec-14	31-Dec-14	8	■ Provision of Motor Vehicle Insurance																																			
PL100330	Submit Undertakings & Certificates of PI Insurance	40	20-Nov-14	19-Jan-15	24-Mar-15	22-May-15	83	■ Submit Undertakings & Certificates of PI Insurance																																			
Programme		45	20-Nov-14	14-Jan-15	25-Mar-15	17-Jun-15	123																																				
PL100340	Prepare & Submit Programme to IC & Employer	45	20-Nov-14	14-Jan-15	25-Mar-15	17-Jun-15	123	■ Prepare & Submit Programme to IC & Employer																																			
PL100350	IC checks & certifies Programme	14	18-Dec-14	31-Dec-14	21-May-15	03-Jun-15	154	■ IC checks & certifies Programme																																			
PL100360	Employer Consents to Contract Programme	0		14-Jan-15		17-Jun-15	154	◆ Employer Consents to Contract Programme																																			
PL100370	Prepare & submit 3 months programme to Employer, ER & IC	10	04-Dec-14	17-Dec-14	11-May-15	22-May-15	103	■ Prepare & submit 3 months programme to Employer, ER & IC																																			

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017											
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr						
PL100380	Prepare & submit Critical Path Network to Employer, ER & IC	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Prepare & submit Critical Path Network to Employer, ER & IC																																			
PL100390	IC checks & certifies Critical Path Network	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Critical Path Network																																			
PL100400	Employer Consents to Critical Path Network	0		14-Jan-15		22-May-15	128	◆ Employer Consents to Critical Path Network																																			
<b>Prepare &amp; submit Contractor's Plans to Employer, ER &amp; IC</b>		<b>128</b>	<b>20-Nov-14</b>	<b>30-Apr-15</b>	<b>20-Nov-14</b>	<b>22-May-15</b>	<b>19</b>																																				
PL100410	Sub-contractor Management Plan	20	20-Nov-14	17-Dec-14	24-Apr-15	22-May-15	103	■ Sub-contractor Management Plan																																			
PL100420	Draft Project Management Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Project Management Plan																																			
PL100430	IC checks & certifies Project Management Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Project Management Plan																																			
PL100440	Employer consents to Project Management Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Project Management Plan																																			
PL100450	Draft Human Resource Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Human Resource Plan																																			
PL100460	IC checks & certifies Human Resource Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Human Resource Plan																																			
PL100470	Employer consents to Human Resource Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Human Resource Plan																																			
PL100480	Draft Design Plan	20	20-Nov-14	17-Dec-14	20-Nov-14	17-Dec-14	0	■ Draft Design Plan																																			
PL100490	IC checks & certifies Design Plan	14	18-Dec-14	31-Dec-14	18-Dec-14	31-Dec-14	0	■ IC checks & certifies Design Plan																																			
PL100500	Employer consents to Design Plan	0		14-Jan-15		14-Jan-15	0	◆ Employer consents to Design Plan																																			
PL100510	Draft Works Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Works Plan																																			
PL100520	IC checks & certifies Works Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Works Plan																																			
PL100530	Employer consents to Works Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Works Plan																																			
PL100540	Draft Operation Plan	62	20-Nov-14	18-Feb-15	22-Jan-15	24-Apr-15	42	■ Draft Operation Plan																																			
PL100550	IC checks & certifies Operation Plan	14	19-Feb-15	04-Mar-15	25-Apr-15	08-May-15	65	■ IC checks & certifies Operation Plan																																			
PL100560	Employer consents to Operation Plan	0		18-Mar-15		22-May-15	65	◆ Employer consents to Operation Plan																																			
PL100570	Draft Asset Management Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Asset Management Plan																																			
PL100580	IC checks & certifies Asset Management Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Asset Management Plan																																			
PL100590	Employer consents to Asset Management Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Asset Management Plan																																			
PL100600	Draft Environmental Management Plan	20	20-Nov-14	17-Dec-14	07-Jan-15	03-Feb-15	31	■ Draft Environmental Management Plan																																			
PL100610	IC checks & certifies Environmental Management Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Environmental Management Plan																																			
PL100620	Employer consents to Environmental Management Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Environmental Management Plan																																			
PL100630	Final Environmental Management Plan	20	18-Dec-14	19-Jan-15	04-Feb-15	05-Mar-15	31	■ Final Environmental Management Plan																																			
PL100640	Draft Quality Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Quality Plan																																			
PL100650	IC checks & certifies Quality Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Quality Plan																																			
PL100660	Employer consents to Quality Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Quality Plan																																			
PL100670	Submit CV for Quality Sub-agent	0		30-Apr-15		22-May-15	16	◆ Submit CV for Quality Sub-agent																																			
PL100680	Draft Safety and Health Plan	20	20-Nov-14	17-Dec-14	25-Mar-15	24-Apr-15	84	■ Draft Safety and Health Plan																																			
PL100690	IC checks & certifies Safety & Health Plan	14	18-Dec-14	31-Dec-14	25-Apr-15	08-May-15	128	■ IC checks & certifies Safety & Health Plan																																			
PL100700	Employer consents to Safety & Health Plan	0		14-Jan-15		22-May-15	128	◆ Employer consents to Safety & Health Plan																																			
PL100710	Final Safety and Health Plan	17	18-Dec-14	14-Jan-15	29-Apr-15	22-May-15	86	■ Final Safety and Health Plan																																			
PL100720	Site Management Plan for Trip Ticket System (TTS)	14	11-Dec-14	02-Jan-15	02-Apr-15	24-Apr-15	75	■ Site Management Plan for Trip Ticket System (TTS)																																			
PL100730	IC checks & certifies TTS Site Management Plan	14	03-Jan-15	16-Jan-15	25-Apr-15	08-May-15	112	■ IC checks & certifies TTS Site Management Plan																																			
PL100740	Employer consents to TTS Site Management Plan	0		30-Jan-15		22-May-15	112	◆ Employer consents to TTS Site Management Plan																																			
<b>Prepare &amp; submit complaints procedure</b>		<b>32</b>	<b>20-Nov-14</b>	<b>07-Jan-15</b>	<b>08-Apr-15</b>	<b>22-May-15</b>	<b>91</b>																																				
PL100750	Submit complaints procedure to ER	32	20-Nov-14	07-Jan-15	08-Apr-15	22-May-15	91	■ Submit complaints procedure to ER																																			
PL100760	ER agrees to complaint procedures	0		31-Dec-14		18-May-15	91	◆ ER agrees to complaint procedures																																			
PL100770	Establish Hotline for complaints	4	02-Jan-15	07-Jan-15	19-May-15	22-May-15	91	■ Establish Hotline for complaints																																			
<b>General</b>		<b>5</b>	<b>02-Feb-15</b>	<b>09-Feb-15</b>	<b>12-Sep-16</b>	<b>19-Sep-16</b>	<b>398</b>																																				
PL100780	Submit particulars of Tree supervisor to Employer	5	02-Feb-15	09-Feb-15	12-Sep-16	19-Sep-16	398	■ Submit particulars of Tree supervisor to Employer																																			

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2015												2016												2017									
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
<b>Training of Operation &amp; Maintenance Staff</b>								176	27-Apr-16	25-Nov-16	15-Aug-16	17-Mar-17	90																												
TN100100	Prepare & submit training syllabus and materials to IC & Employer	20	27-Apr-16	25-May-16	15-Aug-16	09-Sep-16	75	■ Prepare & submit training syllabus and materials to IC & Employer																																	
TN100150	IC checks & certifies training syllabus & materials	14	26-May-16	08-Jun-16	05-Nov-16	18-Nov-16	163	■ IC checks & certifies training syllabus & materials																																	
TN100200	Employer agrees to training syllabus and materials	0		20-Jun-16		28-Nov-16	113	◆ Employer agrees to training syllabus and materials																																	
TN100250	O&M Training of Contractor's Operation staff	60	29-Jul-16	25-Oct-16	14-Nov-16	14-Feb-17	75	■ O&M Training of Contractor's Operation staff																																	
TN100300	O&M Training of Employer's staff	64	26-Aug-16	25-Nov-16	13-Dec-16	17-Mar-17	75	■ O&M Training of Employer's staff																																	
<b>Preparation of Testing / Operation Plan</b>								183	14-Jun-16	20-Jan-17	09-Sep-16	16-Mar-17	44																												
<b>Detail CV</b>								36	20-Jun-16	01-Aug-16	09-Sep-16	23-Oct-16	68																												
OP100100	Submission of Detail CV before Process Start up and commissioning	1	20-Jun-16	20-Jun-16	09-Sep-16	09-Sep-16	58	■ Submission of Detail CV before Process Start up and commissioning																																	
OP100110	IC checks & comments on Detail CV	14	21-Jun-16	04-Jul-16	12-Sep-16	25-Sep-16	83	■ IC checks & comments on Detail CV																																	
OP100120	Revise & resubmit Detail CV	7	05-Jul-16	11-Jul-16	26-Sep-16	02-Oct-16	83	■ Revise & resubmit Detail CV																																	
OP100130	IC checks & certifies Detail CV	7	12-Jul-16	18-Jul-16	03-Oct-16	09-Oct-16	83	■ IC checks & certifies Detail CV																																	
OP100140	Employer Consents to Detail CV before Process Start up and commissioning	0		01-Aug-16		23-Oct-16	83	◆ Employer Consents to Detail CV before Process Start up and commissioning																																	
<b>All System Commissioning Plan</b>								41	14-Jun-16	01-Aug-16	15-Nov-16	02-Jan-17	126																												
OP100150	Submission of All System Commissioning Plan	5	14-Jun-16	20-Jun-16	15-Nov-16	21-Nov-16	107	■ Submission of All System Commissioning Plan																																	
OP100160	IC checks & comments on All System Commissioning Plan	14	21-Jun-16	04-Jul-16	22-Nov-16	05-Dec-16	154	■ IC checks & comments on All System Commissioning Plan																																	
OP100170	Revise & resubmit All System Commissioning Plan	7	05-Jul-16	11-Jul-16	06-Dec-16	12-Dec-16	154	■ Revise & resubmit All System Commissioning Plan																																	
OP100180	IC checks & certifies All System Commissioning Plan	7	12-Jul-16	18-Jul-16	13-Dec-16	19-Dec-16	154	■ IC checks & certifies All System Commissioning Plan																																	
OP100190	Employer Consents to All System Commissioning Plan	0		01-Aug-16		02-Jan-17	154	◆ Employer Consents to All System Commissioning Plan																																	
<b>Process Start Up Plan</b>								40	03-Oct-16	18-Nov-16	02-Dec-16	19-Jan-17	50																												
OP100200	Submission of Process Start up Plan	5	03-Oct-16	07-Oct-16	02-Dec-16	08-Dec-16	43	■ Submission of Process Start up Plan																																	
OP100210	IC checks & comments on Process Start up Plan	14	08-Oct-16	21-Oct-16	09-Dec-16	22-Dec-16	62	■ IC checks & comments on Process Start up Plan																																	
OP100220	Revise & resubmit Process Start up Plan	7	22-Oct-16	28-Oct-16	23-Dec-16	29-Dec-16	62	■ Revise & resubmit Process Start up Plan																																	
OP100230	IC checks & certifies Process Start up Plan	7	29-Oct-16	04-Nov-16	30-Dec-16	05-Jan-17	62	■ IC checks & certifies Process Start up Plan																																	
OP100240	Employer Consents to Process Start up Plan	0		18-Nov-16		19-Jan-17	62	◆ Employer Consents to Process Start up Plan																																	
<b>Process Commissioning Plan</b>								38	05-Dec-16	20-Jan-17	25-Jan-17	16-Mar-17	44																												
OP100250	Submission of Process Commissioning Plan	5	05-Dec-16	09-Dec-16	25-Jan-17	02-Feb-17	34	■ Submission of Process Commissioning Plan																																	
OP100260	IC checks & comments on Process Commissioning Plan	14	10-Dec-16	23-Dec-16	03-Feb-17	16-Feb-17	55	■ IC checks & comments on Process Commissioning Plan																																	
OP100270	Revise & resubmit Process Commissioning Plan	7	24-Dec-16	30-Dec-16	17-Feb-17	23-Feb-17	55	■ Revise & resubmit Process Commissioning Plan																																	
OP100280	IC checks & certifies Process Commissioning Plan	7	31-Dec-16	06-Jan-17	24-Feb-17	02-Mar-17	55	■ IC checks & certifies Process Commissioning Plan																																	
OP100290	Employer Consents to Process Commissioning Plan	0		20-Jan-17		16-Mar-17	55	◆ Employer Consents to Process Commissioning Plan																																	
<b>Operation Plan</b>								36	21-Jun-16	02-Aug-16	05-Jan-17	16-Feb-17	161																												
OP100300	Submission of Operation Plan	1	21-Jun-16	21-Jun-16	05-Jan-17	05-Jan-17	136	■ Submission of Operation Plan																																	
OP100310	IC checks & comments on Operation Plan	14	22-Jun-16	05-Jul-16	06-Jan-17	19-Jan-17	198	■ IC checks & comments on Operation Plan																																	
OP100320	Revise & resubmit Operation Plan	7	06-Jul-16	12-Jul-16	20-Jan-17	26-Jan-17	198	■ Revise & resubmit Operation Plan																																	
OP100330	IC checks & certifies Operation Plan	7	13-Jul-16	19-Jul-16	27-Jan-17	02-Feb-17	198	■ IC checks & certifies Operation Plan																																	
OP100340	Employer Consents to Operation Plan	0		02-Aug-16		16-Feb-17	198	◆ Employer Consents to Operation Plan																																	
<b>Plant Commissioning Plan</b>								41	07-Nov-16	23-Dec-16	02-Dec-16	23-Feb-17	47																												
OP100350	Submission of Plant Commissioning Plan	5	07-Nov-16	11-Nov-16	02-Dec-16	08-Dec-16	19	■ Submission of Plant Commissioning Plan																																	
OP100360	IC checks & comments on Plant Commissioning Plan	14	12-Nov-16	25-Nov-16	13-Jan-17	26-Jan-17	62	■ IC checks & comments on Plant Commissioning Plan																																	
OP100370	Revise & resubmit Plant Commissioning Plan	7	26-Nov-16	02-Dec-16	27-Jan-17	02-Feb-17	62	■ Revise & resubmit Plant Commissioning Plan																																	
OP100380	IC checks & certifies Plant Commissioning Plan	7	03-Dec-16	09-Dec-16	03-Feb-17	09-Feb-17	62	■ IC checks & certifies Plant Commissioning Plan																																	
OP100390	Employer Consents to Plant Commissioning Plan	0		23-Dec-16		23-Feb-17	62	◆ Employer Consents to Plant Commissioning Plan																																	
<b>Operation and Maintenance Manuals and Record Drawings</b>								94	19-Dec-16	18-Apr-17	17-Feb-17	18-Apr-17	0																												
OP100400	Submission of draft Operation and Maintenance Manual (SPE-A Clause 1.16.1.1)	0	19-Dec-16		17-Feb-17		39	◆ Submission of draft Operation and Maintenance Manual (SPE-A Clause 1.16.1.1)																																	



























































